

Work Order: 5291526-A First Visit Date: 23-May-2022 Last Visit Date: 23-May-2022

Vendor PO

PWO-121505 / 121506

Number:

Survey Location: Oslo

Equipment Certification Report

Asset Type Ship Side Valve

Customer Name SKIPPER ELECTRONICS A/S

WCN of Customer 500646 **Location** Oslo

This is to certify that the undersigned Surveyors to this Bureau did at the request of SKIPPER ELECTRONICS A/S, on 23-May-2022 carry out the following survey and report as follows:

Client Asset Name Quantity

Shell Valve Diam. 100 mm

Name Plate Data

ABS Label Manufacturer Destination Vessel Spare Purchaser Designer Shell Valve Diam. 100 mm SKIPPER ELECTRONICS A/S VIS VANA SAN LTD -Yes

Basic Identification Data

Serial Number Model Number Owner Tag Number Supplier Ref. Number

22160

Report Details

ABS Stamping Maltese Cross

5291526 Yes

Design Details

Design state Drawing Number Reviewing Organization Rule Set Name Rule Set Version 2022

Product Design 17-LD1648327-London Engineering Rules for Building and Classing Marine

Department Vessels Assessed PDA

Additional Data

Valve Material Austenitic Stainless Steel

Valve Size 100 mm

Client Asset Name Quantity

Shell Valve Diam. 100 mm 1

Name Plate Data

ABS Label Manufacturer Purchaser Designer Destination Vessel Spare Shell Valve Diam. 100 mm SKIPPER ELECTRONICS A/S Gopfert AG Yes

Basic Identification Data

Serial Number Model Number Owner Tag Number Supplier Ref. Number

NOTE: This Report evidences that the survey reported herein was carried out in compliance with one or more of the Rules, guides, standards or other criteria of the American Bureau of Shipping and is issued solely for the use of the Bureau, its committees, its clients or other authorized entities. This Report is a representation only that the vessel, structure, item of material equipment, machinery or any other item covered by this Report has been examined for compliance with, or has met one or more of the Rules, guides, standards or other criteria of American Bureau of Shipping. The validity, applicability and interpretation of this Report is governed by the Rules and standards of American Bureau of Shipping who shall remain the sole judge thereof. Nothing contained in this Report or in any notation made in contemplation of this Report shall be deemed to relieve any designer, builder, owner, manufacturer, seller, supplier, repairer, operator or other entity of any warranty express or implied.



Work Order: 5291526-A First Visit Date: 23-May-2022 **Last Visit Date:** 23-May-2022

Vendor PO

PWO-121505 / 121506

Number:

Survey Location: Oslo

12159 SB-100-SA

PDA

Report Details

ABS Stamping Maltese Cross

5291526 Yes

Design Details

Rule Set Design state Drawing Number Reviewing Organization Rule Set Name Version 17-LD1648327-2022 **Product Design** London Engineering Rules for Building and Classing Marine

Vessels

Additional Data

Assessed

Valve Material Bronze Valve Size 100 mm

Statement of Work - Classification Service - Certification -

- All parts of the machinery/equipment satisfactorily complied with the approved drawings. Amendments, if any, verified to be rectified and considered satisfactory.
- Asbestos-free declaration verified and supporting documentation reviewed.
- Subject to satisfactory installation, testing and trials after installation onboard the vessel.

Department

- The principal data has been verified in accordance with the applicable Rules/specifications and applicable approved plans, and confirmed to be within acceptable tolerances.
- All testing (pressure/load/operational/etc.) has been carried out as applicable and verified in accordance with the applicable Rules/ specifications.
- Testing machines are maintained in a satisfactory condition and records of their recheck or calibration dates confirmed.
- · Traceability of materials used on this project has been verified.

Report Findings Statement/Observation

Finding No	Asset	Survey Task	Date Created
194.0	Shell Valve Diam. 100 mm	Certification - Shell Valve Diam. 100 mm, Shell Valve Diam. 100 mm	23-May-2022

Found

Two (2) DN 100 Side shell valves including intermediate element intended for Echo Sounder Transducer Installation

Hydrostatic pressure test was carried out at 5 bar with closed valve for 5 minutes in accordance with 2022 ABS Marine Vessel Rules 4.6.2/7.3.2.

No leakage or plastic deformation were noted during testing.

Material certificates of valves, intermediate elements and bottom flanges were provided by the manufacturer and satisfactorily reviewed.



Work Order: 5291526-A First Visit Date: 23-May-2022 Last Visit Date: 23-May-2022

Oslo

Vendor PO Survey

PWO-121505 / 121506

Number:

Location:

The valves were found covered by ABS Product Design Assessment no. 17-LD1648327-PDA.

Closing Paragraph:

The component/equipment was surveyed in accordance with the Rules, specifications, and approved drawings, as applicable, and is eligible for installation on board an ABS classed vessel subject to satisfactory installation and testing, as necessary.

Attending Surveyor(s):

Fuglei, Tor Brodde

Signed-off Date: 24-May-2022

Reviewing Surveyor(s)

Work Order Reviewer: Vocke, Sebastian Work Order Credit Date: 24-May-2022