



Work Order: 5456359-A  
First Visit Date: 13-Sep-2022  
Last Visit Date: 19-Sep-2022  
Vendor PO Number: 122264 / 118063  
Survey Location: Oslo

## Equipment Certification Report

**Asset Type** Ship Side Valve  
**Customer Name** SKIPPER ELECTRONICS A/S  
**WCN of Customer** 500646  
**Location** Oslo

This is to certify that the undersigned Surveyors to this Bureau did at the request of SKIPPER ELECTRONICS A/S, from 13-Sep-2022 to 19-Sep-2022, carry out the following survey and report as follows:

**Client Asset Name**      **Quantity**  
Shell Valve Diam. 100 mm    2

### Name Plate Data

ABS Label	Manufacturer	Purchaser	Designer	Destination Vessel	Spare
Shell Valve Diam. 100 mm	SKIPPER ELECTRONICS A/S	-	VIS VANA SAN	-	Yes

### Basic Identification Data

Serial Number	Model Number	Owner Tag Number	Supplier Ref. Number
22346, 22347	SB-100-SB	-	-

### Report Details

**ABS Stamping**    **Maltese Cross**  
5456359            Yes

### Design Details

Design state	Drawing Number	Reviewing Organization	Rule Set Name	Rule Set Version
Product Design Assessed	17-LD1648327-PDA	London Engineering Department	Rules for Building and Classing Marine Vessels	2022

### Additional Data

**Valve Material**    Austenitic Cast Stainless Steel  
**Valve Size**        100 mm

**Client Asset Name**      **Quantity**  
Shell Valve Diam. 100 mm    1

### Name Plate Data

ABS Label	Manufacturer	Purchaser	Designer	Destination Vessel	Spare
Shell Valve Diam. 100 mm	SKIPPER ELECTRONICS AS	-	Gøpfert AG	-	Yes

### Basic Identification Data

Serial Number	Model Number	Owner Tag Number	Supplier Ref. Number
---------------	--------------	------------------	----------------------

NOTE: This Report evidences that the survey reported herein was carried out in compliance with one or more of the Rules, guides, standards or other criteria of the American Bureau of Shipping and is issued solely for the use of the Bureau, its committees, its clients or other authorized entities. This Report is a representation only that the vessel, structure, item of material equipment, machinery or any other item covered by this Report has been examined for compliance with, or has met one or more of the Rules, guides, standards or other criteria of American Bureau of Shipping. The validity, applicability and interpretation of this Report is governed by the Rules and standards of American Bureau of Shipping who shall remain the sole judge thereof. Nothing contained in this Report or in any notation made in contemplation of this Report shall be deemed to relieve any designer, builder, owner, manufacturer, seller, supplier, repairer, operator or other entity of any warranty express or implied.



Work Order: 5456359-A  
First Visit Date: 13-Sep-2022  
Last Visit Date: 19-Sep-2022  
Vendor PO Number: 122264 / 118063  
Survey Location: Oslo

22348 SB-100-SA - -

### Report Details

**ABS Stamping** Maltese Cross

5456359 Yes

### Design Details

Design state	Drawing Number	Reviewing Organization	Rule Set Name	Rule Set Version
Product Design Assessed	17-LD1648327-PDA	London Engineering Department	Rules for Building and Classing Marine Vessels	2022

### Additional Data

**Valve Material** Copper

**Valve Size** 100 mm

### Statement of Work - Classification Service - Certification -

- All parts of the machinery/equipment satisfactorily complied with the approved drawings. Amendments, if any, verified to be rectified and considered satisfactory.
- Asbestos-free declaration verified and supporting documentation reviewed.
- The principal data has been verified in accordance with the applicable Rules/specifications and applicable approved plans, and confirmed to be within acceptable tolerances.
- All testing (pressure/load/operational/etc.) has been carried out as applicable and verified in accordance with the applicable Rules/specifications.
- Testing machines are maintained in a satisfactory condition and records of their recheck or calibration dates confirmed.
- Traceability of materials used on this project has been verified.

### Report Findings

#### Statement/Observation

Finding No	Asset	Survey Task	Date Created
202.0	-	Certification - Shell Valve Diam. 100 mm, Shell Valve Diam. 100 mm, Shell Valve Diam. 100 mm	19-Sep-2022

#### Found

Three (3) DN 100 Side shell valves including intermediate element intended for Echo Sounder Transducer Installation

Hydrostatic pressure test was carried out at 5 bar with closed valve for 5 minutes in accordance with 2022 ABS Marine Vessel Rules 4.6.2/7.3.2.

No leakage or plastic deformation were noted during testing.

Material certificates of valves, intermediate elements and bottom flanges were provided by the manufacturer and satisfactorily reviewed.



**Work Order:** 5456359-A  
**First Visit Date:** 13-Sep-2022  
**Last Visit Date:** 19-Sep-2022  
**Vendor PO Number:** 122264 / 118063  
**Survey Location:** Oslo

---

The valves were found covered by ABS Product Design Assessment no. 17-LD1648327-PDA.

**Closing Paragraph:**

The component/equipment was surveyed in accordance with the Rules, specifications, and approved drawings, as applicable, and is eligible for installation on board an ABS classed vessel subject to satisfactory installation and testing, as necessary.

**Attending Surveyor(s):**

Fuglei, Tor Brodde  
Signed-off Date: 19-Sep-2022

**Reviewing Surveyor(s)**

Work Order Reviewer: Vocke, Sebastian  
Work Order Credit Date: 19-Sep-2022