

Equipment Certification Report

Asset Type Ship Side Valve
Customer Name SKIPPER ELECTRONICS A/S
WCN of Customer 500646
Location Oslo

This is to certify that the undersigned Surveyors to this Bureau did at the request of SKIPPER ELECTRONICS A/S, from 24-Nov-2022 to 29-Nov-2022, carry out the following survey and report as follows:

Client Asset Name Quantity

Ship Side Ball Valve 6

Name Plate Data

ABS Label	Manufacturer	Purchaser	Designer	Destination Vessel	Spare
Ship Side Ball Valve	VISVANA	-	VISVANA	-	Yes

Basic Identification Data

Serial Number	Model Number	Owner Tag Number	Supplier Ref. Number
22473, 22474, 22475, 22476, 22477, 22478	SB-100-SB	-	123143

Report Details

ABS Stamping Maltese Cross

5565525 Yes

Design Details

Design state	Drawing Number	Reviewing Organization	Rule Set Name	Rule Set Version
Type Approved	22-2241511-PDA	London Engineering Department	Rules for Building and Classing Marine Vessels	2022

Additional Data

Valve Material Austenitic Cast Stainless Steel

Valve Size 100 mm

Statement of Work - Classification Service - Certification -

- Plan review and/or Product Design Assessment (PDA) has identified design restrictions and/or limitations which are to be referenced upon installation onboard the vessel.
- Company has provided a declaration of conformity as required by International Maritime Organization (IMO) Resolution MSC.282(86), adopting SOLAS Reg. II-1/3-5.2, and the IMO MODU Code 2009, the aforementioned product or design does not contain any form of asbestos.
- Testing machines are maintained in a satisfactory condition and records of their recheck or calibration dates confirmed.
- Dimensions and tolerances were verified as required by the design approval.
- Functional testing of subassemblies and completed units, as specified in the fabrication procedures was completed to the satisfaction of the attending Surveyor.

NOTE: This Report evidences that the survey reported herein was carried out in compliance with one or more of the Rules, guides, standards or other criteria of the American Bureau of Shipping and is issued solely for the use of the Bureau, its committees, its clients or other authorized entities. This Report is a representation only that the vessel, structure, item of material equipment, machinery or any other item covered by this Report has been examined for compliance with, or has met one or more of the Rules, guides, standards or other criteria of American Bureau of Shipping. The validity, applicability and interpretation of this Report is governed by the Rules and standards of American Bureau of Shipping who shall remain the sole judge thereof. Nothing contained in this Report or in any notation made in contemplation of this Report shall be deemed to relieve any designer, builder, owner, manufacturer, seller, supplier, repairer, operator or other entity of any warranty express or implied.

- Subject to satisfactory installation, testing and trials after installation onboard the vessel.
- Pressure and/or proof-load testing of the equipment/component was witnessed to the satisfaction of the attending Surveyor.
- Material test reports (MTR) were reviewed and found to be the satisfaction of the attending Surveyor. Where required by the Rules, ABS material certification reports have been verified.

Report Findings

Statement/Observation

Finding No	Asset	Survey Task	Date Created
208.0	Ship Side Ball Valve	Certification - Ship Side Ball Valve, Ship Side Ball Valve, Ship Side Ball Valve, Ship Side Ball Valve, Ship Side Ball Valve, Ship Side Ball Valve	29-Nov-2022

Found

Six (6) Side shell ball valves DN100 for Echo Sounder Transducer Installation

Hydrostatic pressure test was carried out at 5 bar with closed valve for 5 minutes in accordance with 2022 ABS Marine Vessel Rules 4.6.2/7.3.2.

No leakage or plastic deformation were noted during testing.

Material certificates of valves, intermediate elements and bottom flanges were provided by the Manufacturer and satisfactorily reviewed.

The valves were found covered by ABS Product Design Assessment no. 22-2241511-PDA .

Closing Paragraph:

The component/equipment was surveyed in accordance with the Rules, specifications, and approved drawings, as applicable, and is eligible for installation on board an ABS classed vessel subject to satisfactory installation and testing, as necessary.

Attending Surveyor(s):

Fuglei, Tor Brodde

Signed-off Date: 29-Nov-2022

Reviewing Surveyor(s)

Work Order Reviewer: Bruun, Niels
Work Order Credit Date: 29-Nov-2022

Equipment Certification Report

Asset Type Ship Side Valve
Customer Name SKIPPER ELECTRONICS A/S
WCN of Customer 500646
Location Oslo

This is to certify that the undersigned Surveyors to this Bureau did at the request of SKIPPER ELECTRONICS A/S, from 24-Nov-2022 to 29-Nov-2022, carry out the following survey and report as follows:

Client Asset Name Quantity

Transducer Tank 1

Name Plate Data

ABS Label	Manufacturer	Purchaser	Designer	Destination Vessel	Spare
Transducer Tank	SKIPPER ELECTRONICS A/S	-	SKIPPER ELECTRONICS A/S	-	Yes

Basic Identification Data

Serial Number	Model Number	Owner Tag Number	Supplier Ref. Number
-	ETNST	-	123902

Report Details

ABS Stamping Maltese Cross
5565525 Yes

Design Details

Design state	Drawing Number	Reviewing Organization	Rule Set Name	Rule Set Version
Product Design Assessed	22-2241511-PDA	London Engineering Department	Rules for Building and Classing Marine Vessels	2022

Statement of Work - Classification Service - Certification -

- Plan review and/or Product Design Assessment (PDA) has identified design restrictions and/or limitations which are to be referenced upon installation onboard the vessel.
- Company has provided a declaration of conformity as required by International Maritime Organization (IMO) Resolution MSC.282(86), adopting SOLAS Reg. II-1/3-5.2, and the IMO MODU Code 2009, the aforementioned product or design does not contain any form of asbestos.
- Testing machines are maintained in a satisfactory condition and records of their recheck or calibration dates confirmed.
- Dimensions and tolerances were verified as required by the design approval.
- Subject to satisfactory installation, testing and trials after installation onboard the vessel.
- Material test reports (MTR) were reviewed and found to be the satisfaction of the attending Surveyor. Where required by the Rules, ABS material certification reports have been verified.
- Welding procedure specifications and welder qualifications were reviewed and found to be satisfactory to attending ABS Surveyor. Final welding was examined upon completion.

NOTE: This Report evidences that the survey reported herein was carried out in compliance with one or more of the Rules, guides, standards or other criteria of the American Bureau of Shipping and is issued solely for the use of the Bureau, its committees, its clients or other authorized entities. This Report is a representation only that the vessel, structure, item of material equipment, machinery or any other item covered by this Report has been examined for compliance with, or has met one or more of the Rules, guides, standards or other criteria of American Bureau of Shipping. The validity, applicability and interpretation of this Report is governed by the Rules and standards of American Bureau of Shipping who shall remain the sole judge thereof. Nothing contained in this Report or in any notation made in contemplation of this Report shall be deemed to relieve any designer, builder, owner, manufacturer, seller, supplier, repairer, operator or other entity of any warranty express or implied.



Work Order: 5565525-B
First Visit Date: 24-Nov-2022
Last Visit Date: 29-Nov-2022
Vendor PO Number: 123143 and 123902
Survey Location: Oslo

Report Findings

Statement/Observation

<i>Finding No</i>	<i>Asset</i>	<i>Survey Task</i>	<i>Date Created</i>
210.0	Ship Side Ball Valve	Certification - Transducer Tank	29-Nov-2022

Found

Set of Three (3) Transducer Tanks

Visual inspection, dimensional control and review of material certification carried out.

Transducer tanks were found covered by ABS Product Design Assessment no. 22-2241511-PDA.

Closing Paragraph:

The component/equipment was surveyed in accordance with the Rules, specifications, and approved drawings, as applicable, and is eligible for installation on board an ABS classed vessel subject to satisfactory installation and testing, as necessary.

Attending Surveyor(s):

Fuglei, Tor Brodde

Signed-off Date: 29-Nov-2022

Reviewing Surveyor(s)

Work Order Reviewer: Bruun, Niels
Work Order Credit Date: 29-Nov-2022