

CERTIFICATE FOR VALVE

| This is to certify | |
|----------------------|---|
| that the product: | _Valve |
| Type designation: | SB-100-SB |
| Application/context: | The valve may be used in conjunction with _installation of speed log or echo_sounder |
| Serial/tag no: | 15253 |

Has been found to comply with relevant requirements in: **DNV Rules for Classification: Ships and HSLC**

The product is intended for

| Yard: | |
|-----------------|-----------------|
| Yard No: | |
| Name of vessel: | <u>"STOCK "</u> |
| DNV GL Id No: | |

The product / material has been marked: N1413XY1 on: Valve housing

Particulars of Vendor and Purchaser

| Vendor: | Ski | ppe | e <u>r</u> l | Ele | ctr | on | ics | AS | | | | | | |
|----------------------|-----|-----|--------------|-----|-----|----|-----|----|------|------|------|------|------|------|
| Vendor reference: | | | | | | | | | | | | | | |
| Purchaser: | | | | | | | | | | | | | | |
| Purchaser reference: | | | | | | | | | | | | | | |

Issued at Oslo Maritime and CAP on 2015-09-01



for DNV GL

This document has been digitally signed and will therefore not have handwritten signatures **Karlsen, Håkon**

Surveyor

Certificate No: N1413XY1

Linked Type Approvals:

S-8070, Bottom Penetration for Echo Sounder, Sonar or Log

Surveyor Supplementary information: The valve housing has been subjected to a hydro-static pressure test, and the valve assembly to a seat leakage test to 5 bar. Holding time 5 minutes. Manufacturing Survey Arrangement No: R-2164 Quality System Certificate No: TI151 ISO 9001:2008